

IG-97-009

**AUDIT  
REPORT**

**RAPID ACTION**

---

**CONTRACTOR FACILITY LEASES**

**LEWIS RESEARCH CENTER**

**November 22, 1996**

---

**WARNING:** This document is a final report of audit issued by the NASA Office of Inspector General (OIG). Contractor information contained herein may be company confidential. The restriction of 18 USC 1905 should be considered before this data is released to the public. Any Freedom of Information Act request for this report should be directed to the NASA Inspector General for processing in accordance with Title 14 Code of Federal Regulations, Part 1206.504.



National Aeronautics and  
Space Administration

**OFFICE OF INSPECTOR GENERAL**

IG-97-009

**AUDIT  
REPORT**

**RAPID ACTION**

---

**CONTRACTOR FACILITY LEASES**

**LEWIS RESEARCH CENTER**

November 22, 1996

---

**WARNING:** This document is a final report of audit issued by the NASA Office of Inspector General (OIG). Contractor information contained herein may be company confidential. The restriction of 18 USC 1905 should be considered before this data is released to the public. Any Freedom of Information Act request for this report should be directed to the NASA Inspector General for processing in accordance with Title 14 Code of Federal Regulations, Part 1206.504.



National Aeronautics and  
Space Administration

**OFFICE OF INSPECTOR GENERAL**



## **ADDITIONAL COPIES**

To obtain additional copies of this audit report, contact the Assistant Inspector General for Auditing at 202-358-1232.

## **SUGGESTIONS FOR FUTURE AUDITS**

To suggest ideas for or to request future audits, contact the Assistant Inspector General for Auditing. Ideas and requests can also be mailed to:

Assistant Inspector General for Auditing  
NASA Headquarters  
Code W  
300 E. St., SW  
Washington, DC 20546

## **NASA HOTLINE**

To report fraud, waste, abuse, or mismanagement, contact the NASA OIG Hotline by calling 1-800-424-9183; 1-800-535-8134 (TDD); or by writing the NASA Inspector General, P.O. Box 23089, L'Enfant Plaza Station, Washington, DC 20026. The identity of each writer and caller can be kept confidential upon request to the extent permitted by law.



National Aeronautics and  
Space Administration  
**Headquarters**  
Washington, DC 20546-0001



Reply to Attn of: **W**

November 22, 1996

**TO:** Lewis Research Center  
0100/Director

**FROM:** W/Assistant Inspector General for Auditing

**SUBJECT:** Final Rapid Action Report  
Contractor Facility Leasing  
Assignment No. A-LE-96-002  
Report No. IG-97-009

The NASA Office of Inspector General is conducting an audit of Contractor Facility Leases at four NASA Centers to determine whether NASA is adequately managing facility leasing. During the course of the audit, we identified leasing issues at Lewis Research Center (LeRC) that required immediate management attention. Specifically, LeRC could pay excessive lease costs on two leased facilities located in the Aerospace Technology Parkway adjacent to the Center.

We issued a draft rapid action report on September 27, 1996, and received your written response on October 28, 1996. The Center concurred with the intent of both recommendations. Your response is summarized in the recommendation section of this report and is included in its entirety as Appendix A. We consider the first recommendation closed with the issuance of this final report. However, we request to be included in the concurrence cycle for closure of the second recommendation.

The NASA Office of Inspector General staff members associated with this audit express their appreciation to LeRC civil service and contractor personnel for their courtesy, assistance, and cooperation. If you have any questions or need additional information, please call Lorne Dear, Program Director, Infrastructure and Support at (818) 354-5634; or Robert Wesolowski, Director, Audit Division-A, or me at (202) 358-1232.

*Debra A. Guentzel*  
Debra A. Guentzel

Enclosure

cc:  
H/D. Lee  
H/J. Horvath  
JM/P. Chait



# **INTRODUCTION**

---

The NASA Office of Inspector General is conducting an audit of Contractor Facility Leases at four NASA Centers. During the audit, we noted leasing issues at the Lewis Research Center (LeRC) that required immediate management attention. Because of the significance and time sensitivity of the issues, we issued this rapid action report.

Several LeRC contractors currently lease office space located at the Aerospace Technology Parkway. The Parkway is located adjacent to LeRC, as well as the Cleveland-Hopkins International Airport. The City of Cleveland has completed a proposed master plan to construct a new runway at the airport. The proposal includes provisions that will affect NASA and its contractors located at the Parkway.

## ***BACKGROUND***

Contract awards with commercial activities sometimes require contractors to acquire facilities to perform Government work. NASA's Office of Procurement (Code H) and installation procurement divisions are responsible for carrying out the acquisition process which includes complying with applicable contract regulations and evaluating contractor facility costs. According to Federal Acquisition Regulations (FAR), lease costs for facilities are an allowable cost, but must be reasonable (FAR 31.201-3(a)).

During the fall of 1995, the City of Cleveland proposed a master plan to construct a 6,000-foot segment of a new runway for the Cleveland-Hopkins International Airport. The proposed expansion will require the acquisition of approximately 100 acres of land. This would include 21 acres of the existing Aerospace Technology Parkway and 40 acres of the NASA LeRC.



**THIS PAGE INTENTIONALLY LEFT BLANK**

## **OBJECTIVES, SCOPE, AND METHODOLOGY**

### ***OBJECTIVES***

Our overall audit objective is to determine whether NASA is adequately managing facility leasing. Specifically, we will answer the following questions:

Are contractor facility leases correctly classified?

Are contractor facilities effectively utilized?

Do contractors accurately bill lease costs to the Government?

### ***SCOPE***

For purposes of this rapid action report, we limited the scope of work to the management of two facilities at LeRC. Specifically, we evaluated whether savings may be possible by having NASA reassess a contractor's request for reconstruction funds and reevaluate another contractor's request for refurbishment costs.

### ***METHODOLOGY***

The audit included interviews with officials from the City of Cleveland, Chelm Properties Incorporated, LeRC and contractor personnel. The audit included examination of agency and contractor records, as related to the audit objective. We relied on cost and financial data presented by NASA and contractor personnel.

### ***MANAGEMENT CONTROLS***

We reviewed management controls related to the leases addressed in this report. The review included the oversight of lease agreements, FAR and other contractual documents. Additional management controls pertaining to the audit objectives will be reviewed as part of our ongoing work.

### ***AUDIT FIELD WORK***

The audit field work related to the observations in this report was conducted from March to July 1996. All of the field work was conducted at LeRC and in the Cleveland, Ohio area. The audit was performed in accordance with generally accepted government auditing standards.

THIS PAGE INTENTIONALLY LEFT BLANK

## **OBSERVATIONS AND RECOMMENDATIONS**

---

### ***OVERALL OBSERVATION***

LeRC could pay excessive lease costs on two leased facilities located in the Parkway adjacent to the Center. For one leased facility, the contractor has submitted a \$164,000 proposal to NASA for reconstruction work; however, we found that the City of Cleveland plans to purchase the same building as part of an airport expansion project and destroy the building to make room for a runway. On the second leased facility, the LeRC contractor has requested the Center pay for refurbishment costs of about \$1 million. The original documentation called for refurbishment costs of \$250,000. We found no documentary evidence to support the increased cost.

### ***Proposed Reconstruction Costs***

One contractor, Analex Corporation, has proposed \$164,000 in reconstruction work for a leased building at 3001 Aerospace Parkway, Brook Park, Ohio (the Analex Building) as part of its NASA contract for the Space Station Facility Combustion Subsystem. Originally, the reconstruction costs were \$360,000; however, since our inquiry, the proposed costs have been revised downward to \$275,000 then \$164,000. The Contracting Officer's Technical Representative (COTR) stated that if the construction proposal is approved, the construction will start on October 1, 1996 and will be completed within two and one-half months.

Based on our discussions with a City of Cleveland official, the Assistant Manager for the Planning & Environment Department, and the LeRC Chief of Public Affairs, the Analex Building is in the process of being purchased by the City of Cleveland for an airport expansion project. The project is estimated to begin in 1997 and would involve demolishing the Analex Building to make room for a runway extension. According to the City official, an agreement has been reached to acquire land located at the NASA Lewis Research Center and Aerospace Parkway and to expand the runway by 10,500 feet. (See picture and map on next pages)

The LeRC Chief of Procurement told us that he was not aware of the current status of the airport expansion and did not realize that

the Analex Building would be purchased and destroyed. He agreed that money spent reconstructing the building would not be in the Government's best interest.

***RECOMMENDATION 1***

The Chief of Procurement should deny the contractor's request for reconstruction funds.

***MANAGEMENT'S  
RESPONSE***

We concur with the intent of this recommendation not to approve any request for major building modifications to the building at 3001 Aerospace Parkway, leased by the Analex Corporation in support of contract NAS3-27600. There have been discussions between Analex and the Space Experiments Division of LeRC to determine the equipment and building modifications required to create an "assembly, test, and integration" capability in the existing facility. This capability would support a major space experiment project entitled the "Fluids Combustion Facility" (FCF). Currently, because of significant budget reductions, the FCF project is on indefinite hold. Moreover, the building has been targeted for demolition in support of airport expansion. For both of these reasons, the decision has been made not to proceed and Analex has not requested the Government's consent to modify its lease. Based on the current circumstances, we do not anticipate receiving any such request or consenting to one if received.

***Evaluation of  
Management's  
Response***

Management's action is responsive to the recommendation. Rapid Action Reports are issued to provide a heads up to NASA management on issues that concern the best interest of the Government. At the time of our initial inquiry, LeRC personnel provided documentation indicating that NASA was considering a proposal for reconstruction totalling \$360,000 which was subsequently reduced to \$164,000 in June 1996. As such, when our office discovered that consideration was being given to approving funds for the reconstruction in the Analex building, we took immediate action to advise NASA management that spending these funds were not in the best interest of the Government.


# ANALEX CORPORATION

## Aerospace Parkway



THIS PAGE INTENTIONALLY LEFT BLANK

# Cleveland Hopkins International Airport Proposed Expansion





**THIS PAGE INTENTIONALLY LEFT BLANK**

***Proposed  
Refurbishment  
Costs***

Another LeRC contractor, Cortez III Service Corporation, requested the Center pay for refurbishment costs of \$1 million for a leased building at 3000 Aerospace Parkway, Brook Park, Ohio. Cortez III entered into a lease agreement with Techpark Limited Partnership (Landlord) in 1989 to construct and lease a calibration laboratory. The contractor's lease agreement required a refurbishment charge to be paid six months prior to the expiration of the lease. An escrow account was established to deposit funds for the refurbishment of the building to general office use in the event that the subsequent tenant would not need calibration laboratory facilities. This building is currently vacant because the Cortez III employees were moved to onsite offices at LeRC in June 1996. The lease will expire in August 1996, at which time the refurbishment charges will become due. In preparation for refurbishment payments, LeRC has already obligated \$830,000 and allowed Cortez III to set up an escrow account at a local bank.

At the time of the lease, September 1989, a refurbishment cost of \$250,000 was established. Subsequently, however, the Landlord:

- ◆ doubled this amount to take into account inflation,
- ◆ included a 15 percent annual markup over 15 years, and
- ◆ added security interest with respect to the refurbishment charge.

We found no documentary evidence to support doubling the refurbishment cost, the 15 percent markup, or the security interest. We also could not find documents to support the landlord's \$1 million estimate or why NASA and Cortez III agreed to such costs. Therefore, we can not determine whether any of these charges are allowable and/or reasonable. The LeRC Chief of Procurement agreed that the refurbishment costs are questionable, and to date, Procurement has not agreed to pay for such costs.

***RECOMMENDATION 2***

The LeRC Center Director should direct the Chief of Procurement to reevaluate the refurbishment costs for allowability and reasonableness.

***MANAGEMENT'S  
RESPONSE***

We concur with the intent of this recommendation as well. This recommendation refers to the facility at 3000 Aerospace Parkway leased by Cortez III Service Corporation, and Cortez liability to pay for refurbishment of the facility to general office use if Cortez does not renew its lease. The draft report implies that an amount of \$250,000 had been previously agreed upon to refurbish the facility. In fact, there was no such agreement. That amount was discussed between Cortez and its landlord as the lease terms were being negotiated in 1989, but there were no resulting documents which bound any party to any specific sum.

The draft also implies that a current estimate of \$1 million has been made by the landlord. However, no formal estimate has been made to date. A \$1 million "number" was communicated verbally to Cortez III by the landlord without any written support. Although the Government has now, in fact, obligated \$1 million to the contract, Cortez is obligated only to pay the least of three competitive bids for the refurbishment. Cortez expects that the competitively-selected bid will be substantially less than \$1 million. Cortez has reviewed initial refurbishment requirements in the form of construction drawings with the landlord, negotiated substantially-reduced requirements, and briefed us on the results. We believe the current refurbishment drawings represent a reasonable amount of refurbishment. Presently, the landlord is developing a construction estimate based on those initial drawings. Competitive bidding, and then the actual refurbishment, will be initiated only after the landlord has identified a successor tenant. This process will take at least several months. We, as well as Cortez, plan to closely review the bidding process used to establish final costs prior to determining the reasonableness of those costs.

***Evaluation of  
Management's  
Response***

Management's action is responsive to the recommendation. According to documentation reviewed by our office, \$250,000 was initially stated as the refurbishment costs. However, interviews with the landlord and NASA personnel revealed that refurbishment costs could be as much as \$1 million. In addition, since neither the

contractor nor NASA management could provide supporting documentation as to what the refurbishment costs would be, and as the management comments state, NASA had already obligated \$1 million for these costs, we determined it was in the best interest of the Government to recommend these costs be reevaluated for allowability and reasonableness.

THIS PAGE INTENTIONALLY LEFT BLANK

## **MAJOR CONTRIBUTORS TO THIS REPORT**

---

Jet Propulsion Laboratory

Lorne Dear, Program Director, Infrastructure & Support

Lewis Research Center

Bobbie J. Wells, Auditor-in-Charge

Olivia Terry, OIG Auditor

Annette Huffman, Audit Program Assistant

THIS PAGE INTENTIONALLY LEFT BLANK

## Management's Response to the Audit Recommendations

National Aeronautics and  
Space Administration  
**Lewis Research Center**  
Cleveland, OH 44135-3191



Reply to Attn of: 0610

OCT 28 1996

**TO:** NASA Headquarters  
Attn: W/Assistant Inspector General for Auditing

**FROM:** 0100/Director

**SUBJECT:** Reply to Draft Audit Report - Rapid Action  
LE-96-006  
Contractor Facility Leases

The draft "Rapid Action Report" on Contractor Facility Leases contains two recommendations for action by the Procurement Officer. Although we concur with the intent of the recommendations, some of the information contained in the draft report is misleading. We suggest that certain changes be made in the final report to accurately reflect the circumstances and background relative to the two recommendations.

**RECOMMENDATION 1** - The Chief of Procurement should deny the contractor's request for reconstruction funds.

We concur with the intent of this recommendation not to approve any request for major building modifications to the building at 3001 Aerospace Parkway, leased by the Analex Corporation in support of contract NAS3-27600. There have been discussions between Analex and the Space Experiments Division of LeRC to determine the equipment and building modifications required to create an "assembly, test, and integration" capability in the existing facility. This capability would support a major space experiment project entitled the "Fluids Combustion Facility" (FCF). Currently, because of significant budget reductions, the FCF project is on indefinite hold (see attached August 27, 1996, letter to NASA from Analex). Moreover, the building has been targeted



## Management's Response to the Audit Recommendations

2

for demolition in support of airport expansion. For both of these reasons, the decision has been made not to proceed and Analox has not requested the Government's consent to modify its lease. Based on the current circumstances, we do not anticipate receiving any such request or consenting to one if received.

RECOMMENDATION 2 - The LeRC Center Director should direct the Chief of Procurement to reevaluate the refurbishment costs for allowability and reasonableness.

We concur with the intent of this recommendation as well. This recommendation refers to the facility at 3000 Aerospace Parkway leased by Cortez III Service Corporation, and Cortez' liability to pay for refurbishment of the facility to general office use if Cortez does not renew its lease. The draft report implies that an amount of \$250,000 had been previously agreed upon to refurbish the facility. In fact, there was no such agreement. That amount was discussed between Cortez and its landlord as the lease terms were being negotiated in 1989, but there were no resulting documents which bound any party to any specific sum.

The draft also implies that a current estimate of \$1 million has been made by the landlord. However, no formal estimate has been made to date. A \$1 million "number" was communicated verbally to Cortez III by the landlord without any written support. Although the Government has now, in fact, obligated \$1 million to the contract, Cortez is obligated only to pay the least of three competitive bids for the refurbishment. Cortez expects that the competitively-selected bid will be substantially less than \$1 million. Cortez has reviewed initial refurbishment requirements in the form of construction drawings with the landlord, negotiated substantially-reduced requirements, and briefed us on the results. We believe the current refurbishment drawings represent a reasonable amount of refurbishment. Presently, the landlord is developing a construction estimate based on those initial drawings. Competitive bidding, and then the actual refurbishment, will

Management's Response to the Audit Recommendations

be initiated only after the landlord has identified a successor tenant. This process will take at least several months. We, as well as Cortez, plan to closely review the bidding process used to establish final costs prior to determining the reasonableness of those costs.

  
Donald J. Campbell

Enclosure

cc:  
HQ/R/D. A. Lee  
HQ/HC/J. E. Horvath  
JPL/W/L. Dear  
LeRC/B. J. Wells  
LeRC/C. Terry

Management's Response to the Audit Recommendations



**Analex Corporation Cleveland Office**

3001 Aerospace Parkway, Brook Park, Ohio 44142 • Ph. 216-977-0000 • Fax 216-977-0200

August 27, 1996

National Aeronautics and Space Administration  
Lewis Research Center  
21000 Brookpark Road  
Cleveland, Ohio 44142

Attention: Tom St. Onge, MS: 500-217

Subject: Conversion of AOS-C Area for Assembly, Test, and Integration of Combustion Facility Hardware

- References:
1. February 27, 1996 Presentation by ARADS Group (Attachment 1)
  2. Nyman Construction Company Quote of June 4, 1996, for building alterations
  3. Chelm Management Quote for lease modification to finance construction, dated July 17, 1996

Dear Mr. St. Onge:

Per our discussion of last week, I have assembled the attachments to be put in file for the project that was investigated to facilitate an assembly area for Combustion Facility Hardware in AOS-C. As you can see, the estimated construction costs and the actual bid were very close. The willingness of Chelm Management to capitalize on the project for an increase in the remaining lease payments for the period August 1, 1996 through March 31, 2000, would allow development of the project without an instant infusion of capital by the project.

However, due to uncertainties in the project budget and schedule, and recently an indication that the AOS Building will be condemned at an unknown future date to accommodate airport expansion, it appears that the project will not be initiated at this time and the attached package should be put in an indefinite hold status. The effort at this point definitely indicates that the original scope and estimates for the project were valid. Resolution of the project schedule and indication as to the time frame for AOS condemnation may allow us to readdress the project in the future with the attached information as a starting baseline.

Sincerely,

A handwritten signature in cursive script that reads 'Lawrence L. Gooch'.

Lawrence L. Gooch  
ARADS Program Manager

Enclosures

# Report Distribution

## National Aeronautics and Space Administration (NASA) Headquarters

Code B/Chief Financial Officer (CFO)/Comptroller  
 Code H/Associate Administrator for Procurement  
 Code J/Associate Administrator for Management Systems and Facilities

## NASA Director, Field Installations

Director, Lewis Research Center

## NASA Offices of Inspector General

Ames Research Center  
 Dryden Flight Research Center  
 Goddard Space Flight Center  
 Jet Propulsion Laboratory  
 Lyndon B. Johnson Space Center  
 John F. Kennedy Space Center  
 Langley Research Center  
 Lewis Research Center  
 George C. Marshall Space Flight Center  
 John C. Stennis Space Center

## Non-NASA Federal Organizations and Individuals

Assistant to the President for Science and Technology Policy  
 Deputy Associate Director, Energy and Science Division, Office of Management and Budget  
 Budget Examiner, Energy Science Division, Office of Management and Budget  
 Associate Director, National Security and International Affairs Division,  
 General Accounting Office  
 Special Counsel, Subcommittee on National Security, International Affairs, and Criminal Justice

## Chairman and Ranking Minority Member - Congressional Committees and Subcommittees

Senate Committee on Appropriations  
 Senate Subcommittee on VA-HUD-Independent Agencies  
 Senate Committee on Commerce, Science and Transportation  
 Senate Subcommittee on Science, Technology and Space  
 Senate Committee on Governmental Affairs  
 House Committee on Appropriations  
 House Subcommittee on VA-HUD-Independent Agencies  
 House Committee on Government Reform and Oversight  
 House Committee on Science  
 House Subcommittee on Space and Aeronautics





